

REPORT OF INSPECTION ON-OFF VALVE

Certificate No. : 0971-24-HI-CAL-10J

Customer Information

Company Name: PT. Bhumi Jati Power
Address: PLTU Tanjung Jati B Unit 5&6 Tubanan, Kembang, Jepara - Jawa Tengah
Contract No.: C-BJP-24-0014-OTH

Instrument Information

KKS No.: 60HFC13AA201
Instrument Description: PYRITE BOX A UPPER GATE
Manufacture: -
Model: -
Serial Number: -
Instrument Location: BOILER 1ST FLOOR
Damping Time: 0.20 s
Inspection Date: 22-05-2024

Environment Condition

Temperature: 30.9 °C
Humidity: 43 % RH
Traveling Time
Open to Close: 04.84 s
Close to Open: 05.53 s

Stroke Result

Command	Feedback			
	Local		DCS	
	Open	Close	Open	Close
Close	-	OK	-	OK
Open	OK	-	OK	-

Visual Inspection

Leak Check: OK Not OK
Corrosion Condition: OK Not OK
Air Regulator Check: OK Not OK
Tightness Check: OK Not OK
Accessories Check: OK Not OK

Remark

Test Equipment

Description: STOPWATCH CASIO
Serial Number: J011Q03
Certificate Number: S. 23 004 599
Calibration Date: 27-03-2023

Inspection Method

0007/SOP_BJS/2023
Procedure of Inspection Pneumatic and MOV

This certificate comprise of 1 page
Date of issue, 23-05-2024

Customer Signature,

Ayrton Humardani Putradhi

Approved Signatory,

M. Taufiq Nur Fitriyan

Calibrated by,

Daday Daryatun

Sertifikat ini berlaku untuk alat dengan nama, merek dan tipe / nomor seri yang dinyatakan diatas

This certificate applies only for the item specified above

Dilarang mengutip, memperbanyak dan / atau mempublikasikan isi sertifikat ini tanpa izin dari PT. Hervitama Indonesia

It is prohibited to copy, reproduce and / or publish the content of this Certificate without PT Hervitama Indonesia's approval

*Sertifikat ini sah bila dibubuhi cap PT. Hervitama Indonesia dan ditandatangani oleh pejabat yang berwenang

This certificate is valid if it has approved and signed by authorized person

