

REPORT OF INSPECTION MOTORIZED OF VALVE

Certificate No. : 0855-24-HI-CAL-10J

Customer Information

Company Name PT. Bhumi Jati Power
 Address PLTU Tanjung Jati B Unit 5&6 Tubanan, Kembang, Jepara - Jawa Tengah
 Contract No. C-BJP-24-0014-OTH

Instrument Information

KKS No. 60HLA12AA201 Power Supply 380 VAC
 Instrument Description FDF OUTLET AIR DAMPER(LEFT SIDE) Stroke 180 deg
 Manufacture AUMA Inspection Date 16-05-2024
 Model SA142-F14
 Serial Number 2219MD24164
 Instrument Location TURBINE 1ST FLOOR

Environment Condition

Temperature 30.1 °C
 Humidity 43 % RH

Traveling Time

Open to Close 60.05 s
 Close to Open 56.17 s

Stroke Result

Command	Local	Stroke	DCS FB
[%]	[%]	[deg]	[%]

Command	Feedback			
	Local		DCS	
	Open	Close	Open	Close
Close	-	OK	-	OK
Open	OK	-	OK	-

Visual Inspection

Leak Check OK Not OK Tightness Check OK Not OK
 Corrosion Condition OK Not OK Accessories Check OK Not OK
 Gearbox Condition OK Not OK

Remark

Test Equipment

Description	Serial Number	Certificate Number	Calibration Date
Digital Multimeter Fluke 87V	16230349	S. 22 008 274	08-07-2022
STOPWATCH CASIO	J011Q03	S. 23 004 599	27-03-2023

Inspection Method

0007/SOP_BJS/2023
 Procedure of Inspection Pneumatic and MOV

This certificate comprise of 1 page

Date of issue, 17-05-2024

Customer Signature,

Ayrton Humardani Putradhi

HERVITAMA
 Approved Signatory,

M. Taufiq Nur Fitriyan

Calibrated by,

Suryo Wicaksono

Sertifikat ini berlaku untuk alat dengan nama, merek dan tipe / nomor seri yang dinyatakan diatas

This certificate applies only for the item specified above

Dilarang mengutip, memperbanyak dan / atau mempublikasikan isi sertifikat ini tanpa izin dari PT. Hervitama Indonesia

It is prohibited to copy, reproduce and / or publish the content of this Certificate without PT Hervitama Indonesia's approval

*Sertifikat ini sah bila dibubuhi cap PT. Hervitama Indonesia dan ditandatangani oleh pejabat yang berwenang

This certificate is valid if it has approved and signed by authorized person

