

REPORT OF INSPECTION MOTORIZED OF VALVE

Certificate No. : 0908-24-HI-CAL-10J

Customer Information

Company Name PT. Bhumi Jati Power
 Address PLTU Tanjung Jati B Unit 5&6 Tubanan, Kembang, Jepara - Jawa Tengah
 Contract No. C-BJP-24-0014-OTH

Instrument Information

KKS No. 60LCA60AA205 Power Supply 380 VAC
 Instrument Description LP HTR 1 & 2 BYPASS VALVE Stroke 600 mm
 Manufacture ROTORK
 Model 1Q25-F14 Inspection Date 16-05-2024
 Serial Number NT38301401
 Instrument Location TURBINE 1ST FLOOR

Environment Condition

Temperature 30 °C
 Humidity 44 % RH

Traveling Time

Open to Close 150.60 s
 Close to Open 151.10 s

Stroke Result

Command	Local	Stroke	DCS FB
[%]	[%]	[mm]	[%]

Command	Feedback			
	Local		DCS	
	Open	Close	Open	Close
Close	-	OK	-	OK
Open	OK	-	OK	-

Visual Inspection

Leak Check OK Not OK Tightness Check OK Not OK
 Corrosion Condition OK Not OK Accessories Check OK Not OK
 Gearbox Condition OK Not OK

Remark

Test Equipment

Description	Serial Number	Certificate Number	Calibration Date
Digital Multimeter Fluke 87V	16230349	S. 22 008 274	08-07-2022
STOPWATCH CASIO	J011Q03	S. 23 004 599	27-03-2023

Inspection Method

0007/SOP_BJS/2023
 Procedure of Inspection Pneumatic and MOV

This certificate comprise of 1 page
 Date of issue, 17-05-2024

Customer Signature,



Ayrtan Humardani Putradhi

HERVITAMA
 Approved Signatory,



M. Taufiq Nur Fitriyani

Calibrated by,



Suryo Wicaksono

Sertifikat ini berlaku untuk alat dengan nama, merek dan tipe / nomor seri yang dinyatakan diatas

This certificate applies only for the item specified above

Dilarang mengutip, memperbanyak dan / atau mempublikasikan isi sertifikat ini tanpa izin dari PT. Hervitama Indonesia

It is prohibited to copy, reproduce and / or publish the content of this Certificate without PT Hervitama Indonesia's approval

*Sertifikat ini sah bila dibubuhi cap PT. Hervitama Indonesia dan ditandatangani oleh pejabat yang berwenang

This certificate is valid if it has approved and signed by authorized person

