

### CERTIFICATE OF CALIBRATION TEMPERATURE SENSOR

Certificate No. : 0885-26-HI-CAL-10

#### Customer Information

Company Name PT. Bumi Jati Power  
 Address PLTU Tanjung Jati B Unit 5&6 Tubanan, Kembang, Jepara - Jawa Tengah  
 Contract No. C-BJP-26-0004-OTH

#### Instrument Information

|                        |                                   |                |                     |
|------------------------|-----------------------------------|----------------|---------------------|
| KKS No.                | 60LCA70CT010                      | Range          | 0 ~ 200             |
| Instrument Description | DEAERATOR INLET WATER TEMPERATURE | Unit           | °C                  |
| Manufacture            | YAMARI                            | Out. Signal    | 4 - 20 mA           |
| Model / Serial Number  | - / 5346964                       | Max. Deviation | 2 °C                |
| Instrument Location    | TURBINE 4TH FLOOR                 | Cal. Date      | 16-06-2026          |
|                        |                                   | Temp. Element  | Thermocouple Type E |

#### Environment Condition

Temperature 31.2 °C Humidity 64 % RH

#### Calibration Result

| As Found |            |            |           |        | As Left |            |            |           |        |
|----------|------------|------------|-----------|--------|---------|------------|------------|-----------|--------|
| Input    | Std Output | Output UUT | Deviation | Result | Input   | Std Output | Output UUT | Deviation | Result |
| [°C]     | [°C]       | [°C]       |           |        | [°C]    | [°C]       | [°C]       |           |        |
| 40       | 39.600     | 40.000     | 0.400     | Pass   |         |            |            |           |        |
| 50       | 49.500     | 50.000     | 0.500     | Pass   |         |            |            |           |        |
| 100      | 99.900     | 100.600    | 0.700     | Pass   |         |            |            |           |        |
| 150      | 150.200    | 151.100    | 0.900     | Pass   |         |            |            |           |        |
| 200      | 199.800    | 200.800    | 1.000     | Pass   |         |            |            |           |        |

#### Visual Inspection (Checklist if OK)

Leak Check ☐ Tightness Check ☒ Corrosion Check ☒  
 Accessories Check ☒ Power Supply ☐

#### Standard Reference

| Description                     | Serial Number | Certificate Number | Calibration Date |
|---------------------------------|---------------|--------------------|------------------|
| DOCUMENTING PROCESS             | 3611011       | MAL 26031229       | 06-03-2026       |
| CALIBRATOR FLUKE 754            |               |                    |                  |
| DRY WELL CALIBRATOR ADDITEL 875 | 660TH19040016 | S-25010822         | 22-08-2025       |

#### Calibration Method

0002/SOP\_BJS/2025

Standard Operating Procedure of Calibration Temperature Element, Temperature Transmitter & Temperature Switch

This certificate comprises 2 pages  
 Date of issue, 17-06-2026

Customer Signature,



Ayrtan Humardani Putradhi

HERVITAMA  
 Approved Signatory,



INDONESIA  
 Ivan Hasan Ashari

Calibrated by,



Khabib Mundzirul Umam

Sertifikat ini berlaku untuk alat dengan nama, merek dan tipe / nomor seri yang dinyatakan diatas

This certificate applies only for the item specified above

Tidak dibenarkan mempublikasikan/memperbanyak sebagian isi sertifikat ini tanpa ijin PT. Hervitama Indonesia

This certificate shall not be produced/reproduced except in full without the written approval of PT. Hervitama Indonesia

\*Sertifikat ini sah bila dibubuhi cap PT. Hervitama Indonesia dan ditandatangani oleh pejabat yang berwenang

This certificate is valid if it has approved and signed by authorized person