

REPORT OF INSPECTION MOTORIZED OF VALVE

Certificate No. : 0926-24-HI-CAL-10J

Customer Information

Company Name PT. Bhumi Jati Power
Address PLTU Tanjung Jati B Unit 5&6 Tubanan, Kembang, Jepara - Jawa Tengah
Contract No. C-BJP-24-0014-OTH

Instrument Information

KKS No. 60LDB01AA291 Power Supply 380 VAC
Instrument Description CPP No.6 by Pass Control Valve Stroke 140 mm
Manufacture AUMA
Model SAR 07.6.-F10 Inspection Date 03-06-2024
Serial Number 45MD73285
Instrument Location Turbin Lt. 1

Environment Condition

Temperature 29.3 °C
Humidity 37 % RH

Traveling Time

Open to Close 102.71 s
Close to Open 104.14 s

Stroke Result

Command	Local	Stroke	DCS FB
[%]	[%]	[mm]	[%]

Command	Feedback			
	Local		DCS	
	Open	Close	Open	Close
Close	-	OK	-	OK
Open	OK	-	OK	-

Visual Inspection

Leak Check OK Not OK Tightness Check OK Not OK
Corrosion Condition OK Not OK Accessories Check OK Not OK
Gearbox Condition OK Not OK

Remark

Test Equipment

Description	Serial Number	Certificate Number	Calibration Date
STOPWATCH CASIO	J011Q03	S. 23 004 599	27-03-2023
FIK-87-V MULTIMETER	16230349	S. 22 008 274	08-07-2022

Inspection Method

0007/SOP_BJS/2023
Procedure of Inspection Pneumatic and MOV

This certificate comprise of 1 page

Date of issue, 04-06-2024

Customer Signature,



Ayrton Humardani Putradhi

Approved Signatory,



M. Taufiq Nur Fitriyan

Calibrated by,



Suryo Wicaksono

Sertifikat ini berlaku untuk alat dengan nama, merek dan tipe / nomor seri yang dinyatakan diatas

This certificate applies only for the item specified above

Dilarang mengutip, memperbanyak dan / atau mempublikasikan isi sertifikat ini tanpa izin dari PT. Hervitama Indonesia

It is prohibited to copy, reproduce and / or publish the content of this Certificate without PT Hervitama Indonesia's approval

*Sertifikat ini sah bila dibubuhi cap PT. Hervitama Indonesia dan ditandatangani oleh pejabat yang berwenang

This certificate is valid if it has approved and signed by authorized person

