

REPORT OF INSPECTION ON-OFF VALVE Certificate No. : 1280-24-HI-CAL-10J

Customer Information

Company Name PT. Bumi Jati Power
Address PLTU Tanjung Jati B Unit 5&6 Tubanan, Kembang, Jepara - Jawa Tengah
Contract No. C-BJP-24-0014-OTH

Instrument Information

KKS No. 60MAW14AA205 Damping Time 0.03 s
Instrument Description HP TURBINE INLET A WELD COOLING LINE STOP VALVE Inspection Date 15-05-2024
Manufacture NAKAKITA
Model N5650EL0L
Serial Number 18C40743
Instrument Location TURBINE 2ND FLOOR

Environment Condition

Temperature 31.5 °C Traveling Time
Humidity 36 % RH Open to Close 01.75 s
Close to Open 02.37 s

Stroke Result

Command	Feedback			
	Local		DCS	
	Open	Close	Open	Close
Close	-	OK	-	OK
Open	OK	-	OK	-

Visual Inspection

Leak Check OK Not OK Tightness Check OK Not OK
Corrosion Condition OK Not OK Accessories Check OK Not OK
Air Regulator Check OK Not OK

Remark

Test Equipment

Description	Serial Number	Certificate Number	Calibration Date
STOPWATCH CASIO	J011Q03	S. 23 004 599	27-03-2023

Inspection Method

0007/SOP_BJS/2023
Procedure of Inspection Pneumatic and MOV

This certificate comprise of 1 page
Date of issue, 16-05-2024

Customer Signature,




Ayrton Humardani Putradhi

Approved Signatory,



M. Taufiq Nur Fitriyan
INDONESIA

Calibrated by,



Daday Daryatun

Sertifikat ini berlaku untuk alat dengan nama, merek dan tipe / nomor seri yang dinyatakan diatas

This certificate applies only for the item specified above

Dilarang mengutip, memperbanyak dan / atau mempublikasikan isi sertifikat ini tanpa izin dari PT. Hervitama Indonesia

It is prohibited to copy, reproduce and / or publish the content of this Certificate without PT Hervitama Indonesia's approval

*Sertifikat ini sah bila dibubuhi cap PT. Hervitama Indonesia dan ditandatangani oleh pejabat yang berwenang

This certificate is valid if it has approved and signed by authorized person

